



Plaistow Safety Complex Project



General Project Information

Report for Period Ending: March 31, 2017
 Client: Town of Plaistow, New Hampshire
 Project: Plaistow Safety Complex
 Phase: Construction
 Commencement Date: September, 2016
 Topping Off Date: MAR, 2017
 Building Tight Date: APR, 2017
 Substantial Completion Date: SEP, 2017 PD DEC. 2017 FD Move-Ins
 Project Final Completion Date: FEB, 2018

Gross Building Areas

	Police Dept.	Fire Dept.	SC Total
Gross Building Area	13,915 SF	15,985 SF	29,900 SF

Progress Images



Progress Images



Police Department Status and Notable Items

1. Work is progressing well, coming into the Spring/Summer period
2. We continue to work on Dispatch and Communications scope.

Fire Department Status and Notable Items

1. Enabling work and some construction has started in this area.
2. Rough-in work for EOC ADA compliant Men's and Women's Rooms.

Project Notes

- Budget:**
1. Project Buyout has progressed well and we are cumulatively under the targeted buy value to date.
 2. Winter Conditions impacts on the Project budget are within tolerance and within the Project budget amount.
 3. Project Cash Flow requirement is generally on schedule.
 4. Project is currently within the total project budget.
 5. There are currently no outstanding Change Orders.
- Schedule:**
1. Winter impacts were assimilated into the Project schedule, although the late snow storm had a few days of impact that will be made up along the way.
 2. The Project is on schedule to meet its Substantial Completion dates for the Police Department and Fire Department areas.
- Other:**
1. There are no safety or loss control items to report.
 2. We have applied for an EOC Grant from the State of New Hampshire.



Copyright 2017 © Trident Project Advantage Group
 155 N Broadway, Salem, New Hampshire 03079. All Rights Reserved.
 April 2017