

Southern New Hampshire Regional Water Project: Plaistow, NH



Project Update for Design and Construction Phase December 17, 2021 from Underwood Engineers

P1: Water Main Extension

The Contract P1 Watermain extension project was completed on November 15th. The watermain installation, restoration, punch list items and final paving are all complete.



Figure 1: Paving on East Road.



Figure 2: Paving on Blossom Drive.

P2: East Road Pump Station

The Contractor, Lewis Builders, has worked over the past two months on the exterior of the building to get it weather tight before winter. A temporary plywood door has been installed until the door arrives in January. The contractor has also completed all exterior concrete work. Throughout January the contractor plans to work on finishing the roof and the front overhang, and then begin interior work. The project is on schedule and expected to be complete in April 2022.

Southern New Hampshire Regional Water Project: Plaistow, NH



Figure 3: Pump Station building exterior.



Figure 4: Pump Station building interior.

P3: Sweet Hill Water Storage Tank

The project was completed in mid-July.

P4: Water Service Connections

Underwood Engineers has completed the archaeological reviews for the properties requiring either Phase 1A or 1B testing. UE is continuing to advance the progress drawings and specifications for the service connections and incorporate NHDES and property owner comments. The project is currently under environmental review with NHDES. The project is on schedule and anticipated to go out to bid in January 2022 and hold the bid open in mid-February 2022.

Other Project News:

Hampstead Area Water Services Company (HAWSCO) is under contract to be the contract operator for the Plaistow water system.

UE is also working to complete the documentation with NHDES for Plaistow to become a Public Water Supply and prepare for startup of the system.

**Southern New Hampshire
Regional Water Project: Plaistow, NH**



Eugene Forbes

Eugene Forbes, PE
Project Manager

December 17, 2021